


BRISTOL ST SANTA ANA LOOK AHEAD



JUL05/2026-AUG01/2026			PREVIOUS							CURRENT							WEEK 2							WEEK 3						
			jul																			aug								
	SUBCONTRACTOR	LOCATION	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat
			5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1
WEST SIDE																														
INSTALL WATERLINE SLEEVES		CARLTON-CAMDEN-ST ANNE		D	D	D	D	D			D	D	D	D	D			D	D	D	D	D			X	X	X	X	X	
DEMO/RE-GRADE/F&P WALKS&DRIVEWAYS @ CUL-DE-SACS		CARLTON-CAMDEN-ST ANNE		D2	D2	D2	D2	D2			D2	D2	D2	D2	D2			D2	D2	D2	D2	D2			X	X	X	X	X	
EAST SIDE																														
EXAVATE/LAY/BACKFILL STORM DRAIN		BRISTOL/WARNER STAGE 2		D3	D3	D3	D3	D3			D3	D3	D3	D3	D3			D3	D3	D3	D3	D3			X	X	X	X	X	
EXCAVATE/BACKFILL SD STRUCTURES		BRISTOL/WARNER STAGE 2		D3	D3	D3	D3	D3			D3	D3	D3	D3	D3			D3	D3	D3	D3	D3			X	X	X	X	X	
F&P MANHOLES	WEST PAC	BRISTOL/WARNER STAGE 2		X	X																									
REMOVE ROCK&SUBGRADE/INSTALL SLURRY @ TRANS STRUCTURE		BRISTOL/WARNER STAGE 2				X	X	X																						
F&P TRANS STRUCTURE #1 INVERT	WEST PAC											X	X	X	X			X	X											
F&P TRANS STRUCTURE #2 DECK	WEST PAC																		X	X	X	X			X	X	X	X	X	

HOLIDAY
WEATHER DELAY

D	DELAY	WATERLINE SLEEVES RFIS
D2	DELAY	RFI 88
D3	DELAY	RFI 97

[illegible]