

BRISTOL ST SANTA ANA LOOK AHEAD



SEP20/2026-OCT17/2026

SEP20/2026-OCT17/2026			PREVIOUS							CURRENT							WEEK 2							WEEK 3						
			sep							oct																				
			sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat
	SUBCONTRACTOR	LOCATION	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
WEST SIDE																														
DEMO/RE-GRADE/F&P WALKS&DRIVEWAYS @ CUL-DE-SACS		CARLTON-CAMDEN-ST ANNE		D2	D2	D2	D2	D2			D2	D2	D2	D2	D2			D2	D2	D2	D2	D2			X	X	X	X	X	
TIE STEEL AT REMAINING SOUNDWALLS	NEXT CENTURY	CUL-DE-SACS																	X	X	X	X								
POUR REMAINING SOUNDWALL FOOTINGS		CUL-DE-SACS																								X	X			
WATER IMPROVEMENTS																														
INSTALL WATERLINE		STAGE 2		X	X	X	X	X			X	D1	D1	D1	D1			X	X	X										
REMOVE TC		STAGE 2																		X										
INSTALL TC		STAGE 3																			X									
SAWCUT FOR WATERLINE		STAGE 3																			X	X			X					
INSTALL WATERLINE		STAGE 3																				X			X	X	X	X	X	

HOLIDAY
WEATHER DELAY

D1	DELAY	RFI 115
D2	DELAY	RFI 88



Projects: **Bristol Street Improvements; Bristol Street (Phase 4) Water Main Improvements**
Contract Nos.: **11-6741; 19-6499**

Date: **9/30/26**
Belco Job No.: **14-1060**

3 WEEK LOOK AHEAD SCHEDULE

	9/27	9/28	9/29	9/30	10/1	10/2	10/3	10/4	10/5	10/6	10/7	10/8	10/9	10/10	10/11	10/12	10/13	10/14	10/15	10/16	10/17	
Description	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	Comments
<u>Casing at St. Andrew</u> Excavate; install shoring		X	X																			
Install casing				X																		
Pour slurry					X																	
Remove shoring; backfill & compact						X																
<u>North side of SCE Vault 21</u> Excavate; install shoring									X	X	X											
Install conduits; tie into casing											X											
Set forms; pour encasement												X										
Remove shoring; backfill & compact													X									
<u>Existing SCE Vault, N/O St. Andrew</u> Excavate; install shoring																X	X	X	X			
Install conduit																				X		
Set forms; pour encasement																				X		