

BRISTOL ST SANTA ANA LOOK AHEAD



MAR22/2026-APR04/2026

	SUBCONTRACTOR	LOCATION	PREVIOUS							CURRENT							WEEK 2							WEEK 3						
			mar							apr																				
			sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat
		ST ANDREW-ST GERTRUDE	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
ROUGH GRADE/ HAUL OFF UNCLASSIFIED EX							X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	

HOLIDAY
WEATHER DELAY



3 WEEK LOOK AHEAD SCHEDULE

Description	3/29	3/30	3/31	4/1	4/2	4/3	4/4	4/5	4/6	4/7	4/8	4/9	4/10	4/11	4/12	4/13	4/14	4/15	4/16	4/17	4/18	Comments	
	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S		
Pothole remaining locations related to AT&T utility conflicts at Warner		X																					
Pave back Glenwood Street crossing			X																				
<u>Between Vault 14 & 17</u>																							
Backfill and compact comm & SCE conduits		X		X								X	X								X		
Excavate & install comm conduit in trench (obtain inspections)			X								X	X						X	X				
<u>Between Carlton & Glenwood</u>																							
Layout SCE secondary trench (pending City approval)					X																		
Trench SCE secondary conduits						X																	
Install interconnect & street lighting conduits within same trench (located under future sidewalk)						X																	
Backfill and compact SCE secondary trench									X														
<u>South of St. Gertrude to Vault 5</u>																							
Excavation and shoring				X	X					X	X	X	X				X	X	X	X			
Install conduit and forms in trench; pour concrete encasement									X						X								
Strip forms; begin raising shoring for removal and backfill operations.										X							X						
Backfilling & compacting											X							X					