


BRISTOL ST SANTA ANA LOOK AHEAD



JUL19/2026-AUG15/2026			PREVIOUS							CURRENT							WEEK 2							WEEK 3						
			jul sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	aug sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat
	SUBCONTRACTOR	LOCATION	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
WEST SIDE																														
INSTALL WATERLINE SLEEVES		CARLTON-CAMDEN-ST ANNE		D	D	D	D	D			D	D	D	D	D			X	X	X	X	X			X	X	X	X	X	
DEMO/RE-GRADE/F&P WALKS&DRIVEWAYS @ CUL-DE-SACS		CARLTON-CAMDEN-ST ANNE		D2	D2	D2	D2	D2			D2	D2	D2	D2	D2			D2	D2	D2	D2	D2			X	X	X	X	X	
EAST SIDE																														
EXAVATE/LAY/BACKFILL STORM DRAIN		BRISTOL/WARNER STAGE 2		D3	D3	D3	D3	D3			D3	D3																		
EXCAVATE/BACKFILL SD STRUCTURES		BRISTOL/WARNER STAGE 2		D3	D3	D3	D3	D3			D3	D3																		
F&P TRANS STRUCTURE #1 INVERT	WEST PAC	BRISTOL/WARNER STAGE 2		X	X	X																								
F&P TRANS STRUCTURE #1 DECK	WEST PAC	BRISTOL/WARNER STAGE 2				X	X	X			X	X	X	X	X			X	X	X										
DECK PCC CURE		BRISTOL/WARNER STAGE 2																	X	X	X									
BACKFILL/COMPACT TRANS STRUCTURE																									X	X	X	X	X	

HOLIDAY
WEATHER DELAY

D	DELAY	WATERLINE SLEEVES RFIS
D2	DELAY	RFI 88
D3	DELAY	RFI 97

[illegible]