

BRISTOL ST. CIVIC CNTR. CENTER DRIVE TO WASHINGTON AVENUE		Dates - 7.7.25 - 8.3.25																												LOS ANGELES ENGINEERING INC.						
4 WEEK SCHEDULE		Months	JULY								JULY								JULY								JULY								J O B # 1566	
ACTIVITIES		Days	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	COMMENTS / CONCERNS					
		Contractors	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3						
WATER SERVICE ABANDONMENTS	LAE	X	X	X	X	X																									EASTSIDE OF BRISTOL					
INSTALL LIGHTING COUNDUIT	D B ELEC.	X	X	X	X	X																									WESTSIDE BRISTOL					
CONNECTION MANHOLE TO BIOFILTRATION SYSTEM	LAE	X																													ACROSS FROM CHEVRON ON THE WESTSIDE OF BRISTOL					
COVER STOCK PILE @ YARD	LAE		X	X																											YARD					
CHLORINATE, DISINFECT, AND TESTING @ 11TH & 12TH	LAE		X	X	X	X																									WESTSIDE BRISTOL					
HAND OUT NOTICES FOR WATER LINE TIE INS ON 9TH & 10TH	LAE			X																											WESTSIDE BRISTOL					
HAND OUT NOTICES FOR WATER LINE TIE INS ON 11TH & 12TH	LAE				X																										WESTSIDE BRISTOL					
F/P/S CUL-DE-SAC CURB AND GUTTER 9TH & 10	LAE				X	P				X																					WESTSIDE BRISTOL					
BIOFILTRATION SYSTEM SURVEY	LAE					X				X																					RCP RESPONSE FROM AGENCY THAT LAE SENT ON 5/28/25					
11TH 8" PIPE TO TIE WATER LINE	LAE					X																									11TH & BRISTOL WESTSIDE					
12TH 8" PIPE TO TIE WATER LINE	LAE									X																					12TH & BRISTOL WESTSIDE					
CCTV OF 11TH / 12TH AND MAIN ON BRISTOL	LAE									X	X																				WESTSIDE BRISTOL					
DIG FOOTING FOR WALL ON @ ALL CUL-DE -SAC	LAE									X	X	X	X	X																	WESTSIDE BRISTOL					
PREP FOR CENTER MEDIANS WORK	LAE										X	X	X	X			X	X	X	X	X										BRISTOL					
BIOFILTRATION SYSTEM WORK	LAE										X	X	X	X			X	X	X	X	X										AT 17/COLLEGE & ON WASHINGTON/BRISTOL					
WALLS AT CUL-DE -SAC	L JOHNSON																X	X	X	X	X										WESTSIDE BRISTOL					
IRRIGATION	LAE	X	X	X	X					X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			EASTSIDE & WESTSIDE OF BRISTOL					
INSTALL SIGNAL COUNDUIT	D B ELEC.																														PENDING ON AVAILABILITY					
PULL WIRE	D B ELEC.																														PENDING ON AVAILABILITY					
CITY/SCE COORDINATION	CITY									X	X	X	X	X			X	X	X	X	X										DELAY PROJECT					