



3 WEEK LOOK AHEAD SCHEDULE

Description	6/14	6/15	6/16	6/17	6/18	6/19	6/20	6/21	6/22	6/23	6/24	6/25	6/26	6/27	6/28	6/29	6/30	7/1	7/2	7/3	7/4	Comments	
	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S		
Warner Ave																							
Sawcut		X																					Two driveways on the westside of Bristol nearest to Warner
Pothole		X				X			X	X													Btwn the two driveways for comm; Warner xings for TS & fiber
Excavate, install conduit, and backfill (SCE)			X																				Across first driveway to existing SCE pull box #4
Streetlighting																							
Excavate, install conduit, and backfill				X	X																		From Glenwood to Saint Anne
Saint Gertrude																							
Layout meeting				X																			At Saint Andrew as well
Sawcut											X												Street xings
Excavate, install conduit, and backfill												X	X			X	X	X	X				Street xings

UNION HOLIDAY (INDEPENDENCE DAY)