

BRISTOL ST SANTA ANA LOOK AHEAD



MAY04/2025-MAY31/2025			PREVIOUS							CURRENT							WEEK 2							WEEK 3						
			may																											
	SUBCONTRACTOR	STAGE/PHASE	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
CLEAR AND GRUB	JV LAND CLEARING	TREES/ FENCING		X	X																				M					
SURVEY WALL FOOTINGS	ADKAN	ALL		X	X																			E						
EXCAVATE WALL FOOTING		1			X	X	X																	M						
EXCAVATE WALL FOOTING		2					X	X																O						
EXCAVATE WALL FOOTING		3						X			X													R						
FORM WALLFOOTING		1									X	X												I						
EXCAVATE WALL FOOTING		4									X	X												A						
FORM WALLFOOTING		2										X	X											L						
EXCAVATE WALL FOOTING		5										X	X																	
TIE STEEL WALL FOOTING	NEXT CENTURY	1											X	X										D						
FORM WALL FOOTING		3											X	X										A						
FORM WALL FOOTING		4												X	X									Y						
CCTV SEWER	NOR CAL	ALL												X	X			X	X											
EXCAVATE WALL FOOTING		6												X	X			X	X	X				M						
TIE STEEL WALL FOOTING	NEXT CENTURY	2													X			X						E						
FORM WALL FOOTING		5													X			X						M						
INSTALL CONDUITS AT WALL CROSSINGS	BELCO	ALL																X	X	X	X	X		O	X	X				
POUR WALL FOOTING		1																X						R						
POUR WALL FOOTING		2																X						I						
TIE STEEL WALL FOOTING	NEXT CENTURY	3																	X	X				A						
FORM WALL FOOTING		6																	X	X	X	X		L						
POTHOLE UTILITIES		ALL																		X	X	X				X	X	X	X	
TIE STEEL WALL FOOTING	NEXT CENTURY	4																		X	X			D						
POUR WALL FOOTING		3																		X				A						
POUR WALL FOOTING		4																		X				Y						
EXCAVATE WALL FOOTING		7																			X	X				X				
POUR WALL FOOTING		5																				X								
POUR WALL FOOTING		6																				X				X		X		
TIE STEEL WALL FOOTING		5																			X					X				
FORM WALL FOOTING		7																								X	X			
EXCAVATE WALL FOOTING		8																									X	X		
TIE STEEL WALL FOOTING	NEXT CENTURY	6																									X	X	X	
FORM WALL FOOTING		8																										X	X	
EXCAVATE WALL FOOTING		9																										X	X	

HOLIDAY
WEATHER DELAY